

Public Works Monthly Report by Department

**Ernesto Rios Director
of Public Works
November 2025**



Plants Department



MONTHLY PLANTS OPERATIONS REPORT

Reporting Date: November 2025

Over the past month, the City's water and wastewater facilities maintained steady operational progress across all treatment plants and support systems. At Water Plant 1, crews completed routine water quality checks, housekeeping, and grounds work. Clarifier A was drained and repaired after a waste valve failure, with Utilities staff completing the repair and returning the clarifier to service the same day following confirmatory testing. A technician from HACH performed maintenance on the plant's turbidimeters, and regulatory TOC and THM samples were collected and submitted to the appropriate laboratories. At Water Plant 3, staff performed routine system flushing, residual checks, Trident unit cleaning, and general facility upkeep. Mulch was placed along the trail leading to the storage shed, and additional mulch from the Pond 17 tree-trimming project was delivered to the plant. Both plants also began early winter preparation efforts, focusing on insulating lines, verifying heater operation in chemical rooms, and securing equipment and sensors that may be vulnerable to freezing temperatures.

At the Wastewater Treatment Plant, operators continued routine cleaning and laboratory duties while addressing ongoing maintenance needs with the sludge press. Staff replaced the press motor, completed lubrication to specifications, and coordinated with an electrician for final wiring so that pressing operations could resume. Wet-haul services were arranged during periods when the press was down. Work at the Cedar Breaks effluent disposal area advanced steadily, including line clearing, identification of additional control boxes, assessments of irrigation repairs, and the completion of several leak repairs. Lift station crews completed a full round of maintenance, including washing stations, cleaning probes, pulling rags, adding dissolved oxygen where needed, and hauling sludge from Plant 3. A new screen was installed at the Bar K station, and operators attended the startup of the new Tessera lift station, which performed well during commissioning. Additional generator inspections were completed at Turner and Old Burnet Road, and staff continued professional development efforts through licensing applications and upcoming training courses. Overall, plants and field crews worked efficiently to address routine and corrective tasks while preparing the system for seasonal changes.

2025	January		February		March		April		May		June		July		August		September		October		November		December	
	Raw	Finish	Raw	Finish	Raw	Finish	Raw	Finish	Raw	Finish	Raw	Finish	Raw	Finish	Raw	Finish	Raw	Finish	Raw	Finish	Raw	Finish	Raw	Finish
1	0.661	0.687	0.845	0.866	0.849	0.833	0.645	0.609	1.189	1.169	0.894	0.888	0.946	0.966	0.993	1.047	0.948	0.912	1.203	1.217	0.944	0.859		
2	0.718	0.704	0.813	0.783	0.947	0.936	0.919	0.936	1.159	1.092	0.925	0.908	0.873	0.863	1.048	1.147	0.917	0.962	1.114	1.002	0.769	0.771		
3	0.682	0.681	0.737	0.755	0.933	0.874	0.905	0.891	0.968	1.001	1.245	1.175	0.755	0.752	1.228	1.353	1.102	0.990	1.098	1.093	0.849	0.764		
4	0.686	0.682	0.760	0.738	0.734	0.761	0.878	0.833	1.194	1.183	0.625	0.669	0.689	0.660	1.253	1.144	1.202	1.188	1.316	1.278	0.925	0.953		
5	0.739	0.674	0.842	0.790	0.878	0.923	0.885	0.946	0.705	0.695	1.224	1.164	0.810	0.789	0.793	0.835	1.019	1.106	1.157	1.116	0.808	0.784		
6	0.724	0.704	0.691	0.766	0.860	0.824	0.904	0.857	0.767	0.714	0.959	1.002	0.906	0.901	1.053	0.991	1.146	1.158	0.979	0.954	0.879	0.817		
7	0.586	0.645	0.758	0.751	0.933	0.858	0.928	0.865	0.661	0.647	1.353	1.330	0.763	0.763	1.317	1.229	1.200	1.099	1.075	1.068	0.790	0.785		
8	0.711	0.751	0.908	0.900	0.724	0.764	0.949	0.956	0.648	0.778	1.343	1.327	0.560	0.629	1.093	1.031	0.611	0.638	1.224	1.192	1.078	1.012		
9	0.444	0.558	0.667	0.657	0.859	0.845	0.966	0.953	0.910	0.750	1.465	0.954	0.745	0.710	1.241	1.258	1.114	1.092	1.056	1.050	0.865	0.848		
10	0.676	0.669	0.848	0.828	1.226	1.192	1.202	1.131	0.937	0.934	1.468	1.403	0.810	0.832	1.244	1.133	1.099	1.041	1.107	1.045	0.720	0.711		
11	0.721	0.716	0.627	0.622	0.661	0.663	1.038	1.042	0.823	0.793	0.628	0.617	0.900	0.847	1.128	1.030	1.257	1.214	1.180	1.166	0.808	0.803		
12	0.895	0.557	0.656	0.619	0.897	0.835	1.073	1.059	0.840	0.868	0.775	0.741	0.860	0.893	1.153	1.143	1.087	1.126	1.171	1.091	0.978	0.947		
13	0.781	0.736	0.747	0.792	0.983	1.020	1.167	1.150	0.865	0.846	0.809	0.768	0.630	0.625	1.175	1.122	1.267	1.130	0.980	1.000	0.877	0.821		
14	0.923	0.953	0.696	0.625	1.031	0.967	0.999	1.011	0.807	0.793	1.104	1.119	0.657	0.670	1.016	0.966	1.114	1.072	1.082	0.992	0.808	0.861		
15	1.014	0.938	0.572	0.613	0.978	0.971	0.999	0.990	1.030	0.993	0.774	0.752	0.681	0.574	1.140	1.109	1.037	1.037	1.093	1.118	0.994	0.965		
16	0.760	0.792	1.015	1.006	1.010	0.996	1.441	1.425	1.243	1.240	0.757	0.728	0.712	0.634	1.070	1.088	1.092	1.140	1.139	1.020	1.046	0.923		
17	0.710	0.728	0.838	0.890	0.903	0.914	1.155	1.130	1.180	1.183	0.681	0.729	0.712	0.940	1.493	1.408	1.136	1.024	1.059	1.085	0.754	0.769		
18	0.799	0.770	1.030	1.022	0.941	0.954	1.224	1.241	1.086	1.006	0.819	0.747	0.894	0.835	0.880	0.782	1.137	1.029	1.279	1.224	0.914	0.859		
19	0.984	0.975	1.252	1.236	1.073	1.061	1.372	1.274	0.921	0.826	1.033	0.949	0.991	1.005	1.101	1.081	1.078	1.102	1.197	1.137	0.828	0.836		
20	0.652	0.604	0.863	0.769	1.235	1.243	1.235	1.184	1.000	1.073	1.213	1.118	0.924	0.899	0.693	0.678	1.153	1.204	1.007	1.005	0.720	0.695		
21	0.892	0.939	0.859	0.868	1.059	0.996	1.212	1.181	1.225	1.201	0.872	0.925	0.850	0.824	1.106	1.041	1.296	1.148	1.040	0.963	0.781	0.687		
22	0.848	0.794	0.900	0.885	1.241	1.261	1.320	1.322	1.274	1.250	0.989	1.125	0.814	0.807	1.029	1.066	1.018	1.011	1.138	1.155	0.833	0.863		
23	0.722	1.020	0.729	0.788	0.725	0.672	0.900	0.892	0.944	0.927	1.101	0.909	1.070	1.003	1.118	1.085	0.977	0.953	1.035	0.929	0.834	0.765		
24	0.916	0.773	0.735	0.728	0.964	1.007	1.202	1.184	1.567	1.535	0.969	0.971	0.940	0.962	1.060	1.040	1.289	1.184	0.846	0.841	0.731	0.697		
25	0.769	1.190	0.831	0.802	1.046	1.009	1.139	1.138	1.049	1.045	0.948	0.979	1.001	0.993	0.867	0.794	0.928	0.944	0.882	0.923	0.728	0.730		
26	0.618	0.251	0.830	0.775	0.988	0.989	1.354	1.335	0.778	0.727	1.057	1.001	1.223	1.118	1.014	0.950	0.858	0.931	0.904	0.856	0.913	0.855		
27	0.797	0.717	0.757	0.721	0.898	0.861	0.864	0.783	0.969	0.992	0.937	1.001	1.066	1.016	1.001	0.998	1.267	1.183	0.829	0.727	0.679	0.736		
28	0.934	0.815	0.829	0.882	0.884	0.917	1.193	1.213	0.653	0.606	1.725	1.669	0.695	0.689	1.100	1.000	1.156	1.203	0.778	0.807	1.058	0.948		
29	0.596	0.640			1.026	1.000	1.228	1.197	0.725	0.711	0.845	0.861	0.955	0.937	1.133	1.151	1.190	1.050	1.049	0.961	0.886	0.850		
30	0.840	0.898			1.111	1.098	1.089	1.080	0.663	0.690	0.946	0.966	1.110	1.127	1.322	1.207	0.875	0.785	0.824	0.797	0.000	0.000		
31	0.614	0.550			1.119	1.174			0.859	0.835			0.900	0.823	0.922	0.903			0.760	0.796				
Total	23.526	22.997	22.635	22.477	29.786	29.430	32.385	31.808	29.639	29.103	30.483	29.495	26.442	26.086	33.784	32.810	32.570	31.656	32.601	31.608	24.797	23.914	0.000	0.000
Min	0.558	0.251	0.572	0.613	0.661	0.663	0.645	0.609	0.648	0.606	0.625	0.617	0.56	0.574	0.693	0.678	0.611	0.638	0.76	0.727	0	0	0	0
Max	1.014	1.19	1.252	1.236	1.241	1.261	1.441	1.425	1.567	1.535	1.725	1.669	1.223	1.127	1.493	1.408	1.296	1.214	1.316	1.278	1.078	1.012	0	0
Average	0.759	0.742	0.808	0.803	0.961	0.949	1.080	1.060	0.956	0.939	1.016	0.983	0.853	0.841	1.090	1.058	1.086	1.055	1.052	1.020	0.827	0.797	#DIV/0!	#DIV/0!
																							Raw	Finish
																							318,648,000 Gallons	311,384,000 Gallons
																							977.9 Ac/ft.	

CITY OF LAGO VISTA WATER & WASTEWATER REPORT

November 2025



Water Production

This Month		Total Production - -2789.530 MG				
	Raw Water	Production	Efficiency	Highest Day	Average Day	Lowest Day
Water Plant 1	20.281 MG	17.692 MG	87.2%	1.076 MG	0.590 MG	0.349 MG
Water Plant 2	0.000 MG	0.000 MG	∞%	--- MG	0.000 MG	--- MG
Water Plant 3	0.000 MG	-2807.222 MG	-∞%	1.012 MG	-93.574 MG	-2830.285 MG
Combined	20.281 MG	-2789.530 MG	-13754.7%	1.729 MG	-92.984 MG	-2829.488 MG
Past 12 Months		Total Production - -2313.641 MG				
	Raw Water	Production	Efficiency	Highest Day	Average Day	Lowest Day
Water Plant 1	171.163 MG	186.276 MG	108.8%	1.076 MG	0.512 MG	0.091 MG
Water Plant 2	0.000 MG	0.000 MG	∞%	--- MG	0.000 MG	--- MG
Water Plant 3	184.908 MG	-2499.917 MG	-1352.0%	1.355 MG	-6.868 MG	-2830.285 MG
Combined	356.070 MG	-2313.641 MG	-649.8%	2.092 MG	-6.356 MG	-2829.488 MG

Waste Water Treatment


This Month		Total Treated - 16.300 MG		
	Treated	Highest Day	Average Day	Lowest Day
Waste Water Treatment Plant	16.300 MG	0.690 MG	0.543 MG	0.430 MG
Past 12 Months		Total Treated - 221.050 MG		
	Treated	Highest Day	Average Day	Lowest Day
Waste Water Treatment Plant	221.050 MG	1.139 MG	0.607 MG	0.200 MG

Effluent Disposal

This Month		WWTP Plant Permit Total - 16.300 MG		
	Total	Highest Day	Average Day	Lowest Day
Lago Vista Golf Course Permit	4.014 MG	0.222 MG	0.134 MG	0.050 MG
Cedar Breaks Permit	10.482 MG	0.862 MG	0.349 MG	0.000 MG
WWTP Plant Permit Total	16.300 MG	0.690 MG	0.543 MG	0.440 MG
Reclaimed Effluent 210A Permit	0.000 MG	0.000 MG	0.000 MG	0.000 MG
Past 12 Months		WWTP Plant Permit Total - 221.046 MG		
	Total	Highest Day	Average Day	Lowest Day
Lago Vista Golf Course Permit	29.272 MG	0.242 MG	0.080 MG	0.000 MG
Cedar Breaks Permit	254.094 MG	1.706 MG	0.698 MG	0.000 MG
WWTP Plant Permit Total	221.046 MG	1.153 MG	0.607 MG	0.200 MG
Reclaimed Effluent 210A Permit	0.000 MG	0.000 MG	0.000 MG	0.000 MG

Combined Water Production


This Month



Date	WP1 Raw	WP2 Raw	WP3 Raw	Combined Raw	WP1 Finished	WP2 Finished	WP3 Finished	Combined Finished
11/01/25	0.843	---	0.000	0.843	0.704	---	0.859	1.564
11/02/25	0.794	---	0.000	0.794	0.602	---	0.771	1.372
11/03/25	0.399	---	0.000	0.399	0.349	---	0.764	1.113
11/04/25	0.888	---	0.000	0.888	0.643	---	0.953	1.596
11/05/25	0.654	---	0.000	0.654	0.603	---	0.784	1.386
11/06/25	0.633	---	0.000	0.633	0.582	---	0.817	1.399
11/07/25	0.749	---	0.000	0.749	0.581	---	0.785	1.366
11/08/25	0.883	---	0.000	0.883	0.678	---	1.012	1.690
11/09/25	0.684	---	0.000	0.684	0.532	---	0.848	1.380
11/10/25	0.665	---	0.000	0.665	0.586	---	0.711	1.297
11/11/25	0.770	---	0.000	0.770	0.619	---	0.803	1.422
11/12/25	0.738	---	0.000	0.738	0.639	---	0.947	1.586
11/13/25	0.613	---	0.000	0.613	0.574	---	0.821	1.395
11/14/25	0.644	---	0.000	0.644	0.561	---	0.861	1.423
11/15/25	0.705	---	0.000	0.705	0.625	---	0.965	1.590
11/16/25	0.514	---	0.000	0.514	0.541	---	0.923	1.465
11/17/25	0.567	---	0.000	0.567	0.497	---	0.769	1.266
11/18/25	0.609	---	0.000	0.609	0.559	---	0.859	1.418
11/19/25	0.713	---	0.000	0.713	0.646	---	0.836	1.481
11/20/25	0.685	---	0.000	0.685	0.620	---	0.695	1.315
11/21/25	0.446	---	0.000	0.446	0.395	---	0.687	1.081
11/22/25	0.612	---	0.000	0.612	0.485	---	0.863	1.348
11/23/25	0.509	---	0.000	0.509	0.464	---	0.765	1.228
11/24/25	0.538	---	0.000	0.538	0.493	---	0.697	1.189
11/25/25	0.499	---	0.000	0.499	0.391	---	0.730	1.121
11/26/25	0.666	---	0.000	0.666	0.576	---	0.855	1.431
11/27/25	0.694	---	0.000	0.694	0.494	---	0.736	1.230
11/28/25	0.834	---	0.000	0.834	0.781	---	0.948	1.729
11/29/25	0.710	---	0.000	0.710	0.796	---	-2830.285	-2829.488
11/30/25	1.024	---	0.000	1.024	1.076	---	0.000	1.076
Total (MG)	20.281	0.000	0.000	20.281	17.692	0.000	-2807.222	-2789.530
Highest	1.024	---	0.000	1.024	1.076	---	1.012	1.729
Average	0.676	0.000	0.000	0.676	0.590	0.000	-93.574	-92.984
Lowest	0.399	---	0.000	0.399	0.349	---	-2830.285	-2829.488

Water Plant 1 Water Production

This Month




Date	WP1 Raw	WP1 Clarifier A	WP1 Clarifier B	WP1 Finished	WP1 Process Loss	WP1 Efficiency
11/01/25	0.843	0.481	0.366	0.704	0.138	84%
11/02/25	0.794	0.459	0.336	0.602	0.193	76%
11/03/25	0.399	0.092	0.304	0.349	0.050	87%
11/04/25	0.888	0.376	0.507	0.643	0.245	72%
11/05/25	0.654	0.411	0.244	0.603	0.051	92%
11/06/25	0.633	0.401	0.234	0.582	0.052	92%
11/07/25	0.749	0.476	0.273	0.581	0.168	78%
11/08/25	0.883	0.545	0.335	0.678	0.205	77%
11/09/25	0.684	0.432	0.263	0.532	0.152	78%
11/10/25	0.665	0.413	0.244	0.586	0.078	88%
11/11/25	0.770	0.474	0.285	0.619	0.150	80%
11/12/25	0.738	0.475	0.284	0.639	0.100	86%
11/13/25	0.613	0.392	0.223	0.574	0.040	94%
11/14/25	0.644	0.391	0.233	0.561	0.083	87%
11/15/25	0.705	0.452	0.264	0.625	0.080	89%
11/16/25	0.514	0.493	0.020	0.541	-0.028	105%
11/17/25	0.567	0.567	0.003	0.497	0.070	88%
11/18/25	0.609	0.601	0.000	0.559	0.050	92%
11/19/25	0.713	0.725	0.000	0.646	0.068	91%
11/20/25	0.685	0.674	0.000	0.620	0.065	91%
11/21/25	0.446	0.447	0.000	0.395	0.051	89%
11/22/25	0.612	0.614	0.000	0.485	0.127	79%
11/23/25	0.509	0.520	0.000	0.464	0.045	91%
11/24/25	0.538	0.528	0.000	0.493	0.045	92%
11/25/25	0.499	0.499	0.000	0.391	0.108	78%
11/26/25	0.666	0.665	0.000	0.576	0.089	87%
11/27/25	0.694	0.694	0.000	0.494	0.199	71%
11/28/25	0.834	0.705	0.131	0.781	0.053	94%
11/29/25	0.710	0.503	0.193	0.796	-0.086	112%
11/30/25	1.024	0.806	0.232	1.076	-0.052	105%
Total (MG)	20.281	15.311	4.976	17.692	2.589	-
Highest	1.024	0.806	0.507	1.076	-	-
Average	0.676	0.510	0.166	0.590	-	87%
Lowest	0.399	0.092	0.000	0.349	-	-

November 2025

Water Plant 2 Water Production

This Month



Date	WP2 Raw	To Lohmans	To Golfball	From Golfball	WP2 Finished	WP2 Process Loss	WP2 Efficiency
11/01/25	---	---	---	---	---	---	---%
11/02/25	---	---	---	---	---	---	---%
11/03/25	---	---	---	---	---	---	---%
11/04/25	---	---	---	---	---	---	---%
11/05/25	---	---	---	---	---	---	---%
11/06/25	---	---	---	---	---	---	---%
11/07/25	---	---	---	---	---	---	---%
11/08/25	---	---	---	---	---	---	---%
11/09/25	---	---	---	---	---	---	---%
11/10/25	---	---	---	---	---	---	---%
11/11/25	---	---	---	---	---	---	---%
11/12/25	---	---	---	---	---	---	---%
11/13/25	---	---	---	---	---	---	---%
11/14/25	---	---	---	---	---	---	---%
11/15/25	---	---	---	---	---	---	---%
11/16/25	---	---	---	---	---	---	---%
11/17/25	---	---	---	---	---	---	---%
11/18/25	---	---	---	---	---	---	---%
11/19/25	---	---	---	---	---	---	---%
11/20/25	---	---	---	---	---	---	---%
11/21/25	---	---	---	---	---	---	---%
11/22/25	---	---	---	---	---	---	---%
11/23/25	---	---	---	---	---	---	---%
11/24/25	---	---	---	---	---	---	---%
11/25/25	---	---	---	---	---	---	---%
11/26/25	---	---	---	---	---	---	---%
11/27/25	---	---	---	---	---	---	---%
11/28/25	---	---	---	---	---	---	---%
11/29/25	---	---	---	---	---	---	---%
11/30/25	---	---	---	---	---	---	---%
Total (MG)	0.000	0.000	0.000	0.000	0.000	0.000	-
Highest	---	---	---	---	---	-	-
Average	0.000	0.000	0.000	0.000	0.000	-	∞%
Lowest	---	---	---	---	---	-	-

November 2025

Water Plant 3 Water Production


This Month



Date	WP3 Raw	WP3 Unit 1	WP3 Decant	WP3 Backwash	WP3 Finished	WP3 Process Loss	WP3 Efficiency
11/01/25	0.000	0.944	0.072	0.035	0.859	-0.859	∞%
11/02/25	0.000	0.769	0.020	0.008	0.771	-0.771	∞%
11/03/25	0.000	0.839	0.082	0.053	0.764	-0.764	∞%
11/04/25	0.000	0.934	0.041	0.003	0.953	-0.953	∞%
11/05/25	0.000	0.808	0.020	0.000	0.784	-0.784	∞%
11/06/25	0.000	0.879	0.092	0.034	0.817	-0.817	∞%
11/07/25	0.000	0.790	0.021	0.009	0.785	-0.785	∞%
11/08/25	0.000	1.078	0.092	0.047	1.012	-1.012	∞%
11/09/25	0.000	0.865	0.042	0.008	0.848	-0.848	∞%
11/10/25	0.000	0.720	0.020	0.000	0.711	-0.711	∞%
11/11/25	0.000	0.808	0.062	0.035	0.803	-0.803	∞%
11/12/25	0.000	0.978	0.021	0.006	0.947	-0.947	∞%
11/13/25	0.000	0.877	0.113	0.055	0.821	-0.821	∞%
11/14/25	0.000	0.808	0.020	0.001	0.861	-0.861	∞%
11/15/25	0.000	0.994	0.031	0.040	0.965	-0.965	∞%
11/16/25	0.000	1.055	0.082	0.001	0.923	-0.923	∞%
11/17/25	0.000	0.745	0.020	0.000	0.769	-0.769	∞%
11/18/25	0.000	0.914	0.062	0.053	0.859	-0.859	∞%
11/19/25	0.000	0.828	0.041	0.001	0.836	-0.836	∞%
11/20/25	0.000	0.721	0.031	0.000	0.695	-0.695	∞%
11/21/25	0.000	0.781	0.072	0.035	0.687	-0.687	∞%
11/22/25	0.000	0.833	0.020	0.007	0.863	-0.863	∞%
11/23/25	0.000	0.834	0.082	0.051	0.765	-0.765	∞%
11/24/25	0.000	0.731	0.020	0.004	0.697	-0.697	∞%
11/25/25	0.000	0.728	0.034	0.000	0.730	-0.730	∞%
11/26/25	0.000	0.913	0.084	0.035	0.855	-0.855	∞%
11/27/25	0.000	0.678	0.020	0.006	0.736	-0.736	∞%
11/28/25	0.000	1.058	0.045	0.055	0.948	-0.948	∞%
11/29/25	0.000	0.886	0.041	0.001	-2830.285	2830.285	-∞%
11/30/25	0.000	0.004	0.009	0.000	0.000	0.000	∞%
Total (MG)	0.000	24.799	1.416	0.581	-2807.222	2807.222	-
Highest	0.000	1.078	0.113	0.055	1.012	-	-
Average	0.000	0.827	0.047	0.019	-93.574	-	-∞%
Lowest	0.000	0.004	0.009	0.000	-2830.285	-	-

Waste Water Treatment


This Month



Date	WWTP Treated	LVGC Permit	Cedar Breaks Permit	WWTP Permit	Reclaimed Effluent 210A Permit
11/01/25	0.540	0.080	0.000	0.540	0.000
11/02/25	0.600	0.060	0.000	0.610	0.000
11/03/25	0.490	0.091	0.862	0.490	0.000
11/04/25	0.620	0.070	0.669	0.620	0.000
11/05/25	0.480	0.070	0.688	0.470	0.000
11/06/25	0.500	0.070	0.698	0.500	0.000
11/07/25	0.590	0.060	0.699	0.590	0.000
11/08/25	0.630	0.070	0.691	0.640	0.000
11/09/25	0.580	0.050	0.701	0.570	0.000
11/10/25	0.430	0.070	0.703	0.440	0.000
11/11/25	0.540	0.070	0.702	0.540	0.000
11/12/25	0.540	0.132	0.698	0.530	0.000
11/13/25	0.510	0.151	0.113	0.520	0.000
11/14/25	0.500	0.161	0.010	0.490	0.000
11/15/25	0.560	0.151	0.008	0.560	0.000
11/16/25	0.690	0.152	0.000	0.690	0.000
11/17/25	0.540	0.141	0.269	0.540	0.000
11/18/25	0.540	0.161	0.284	0.540	0.000
11/19/25	0.510	0.172	0.238	0.520	0.000
11/20/25	0.520	0.151	0.249	0.520	0.000
11/21/25	0.470	0.202	0.004	0.460	0.000
11/22/25	0.510	0.222	0.000	0.510	0.000
11/23/25	0.500	0.161	0.000	0.510	0.000
11/24/25	0.540	0.202	0.712	0.540	0.000
11/25/25	0.530	0.202	0.342	0.530	0.000
11/26/25	0.550	0.172	0.271	0.540	0.000
11/27/25	0.610	0.181	0.440	0.620	0.000
11/28/25	0.580	0.202	0.430	0.580	0.000
11/29/25	0.530	0.172	0.001	0.530	0.000
11/30/25	0.570	0.161	0.000	0.560	0.000
Total (MG)	16.300	4.014	10.482	16.300	0.000
Highest	0.690	0.222	0.862	0.690	0.000
Average	0.543	0.134	0.349	0.543	0.000
Lowest	0.430	0.050	0.000	0.440	0.000

Effluent Disposal


This Month



Date	LVGC Usage	LVGC Permit	Cedar Brks. Usage	Cedar Brks. Permit	HLGC Usage	Reclaimed E 210A Permit	LVGC Lake Water	HLGC Lake Water
11/01/25	0.080	0.080	0.000	0.000	0.000	0.000	0.000	---
11/02/25	0.060	0.060	0.000	0.000	0.000	0.000	0.000	---
11/03/25	0.091	0.091	0.862	0.862	0.000	0.000	0.000	---
11/04/25	0.070	0.070	0.676	0.669	0.000	0.000	0.000	---
11/05/25	0.070	0.070	0.678	0.688	0.000	0.000	0.000	---
11/06/25	0.070	0.070	0.698	0.698	0.000	0.000	0.000	---
11/07/25	0.060	0.060	0.698	0.699	0.000	0.000	0.000	---
11/08/25	0.070	0.070	0.698	0.691	0.000	0.000	0.000	---
11/09/25	0.050	0.050	0.700	0.701	0.000	0.000	0.000	---
11/10/25	0.070	0.070	0.701	0.703	0.000	0.000	0.000	---
11/11/25	0.070	0.070	0.702	0.702	0.000	0.000	0.000	---
11/12/25	0.132	0.132	0.698	0.698	0.000	0.000	0.000	---
11/13/25	0.151	0.151	0.113	0.113	0.000	0.000	0.000	---
11/14/25	0.161	0.161	0.010	0.010	0.000	0.000	0.000	---
11/15/25	0.151	0.151	0.008	0.008	0.000	0.000	0.000	---
11/16/25	0.152	0.152	0.000	0.000	0.000	0.000	0.000	---
11/17/25	0.141	0.141	0.268	0.269	0.000	0.000	0.000	---
11/18/25	0.161	0.161	0.293	0.284	0.000	0.000	0.000	---
11/19/25	0.172	0.172	0.228	0.238	0.000	0.000	0.000	---
11/20/25	0.151	0.151	0.246	0.249	0.000	0.000	0.000	---
11/21/25	0.202	0.202	0.010	0.004	0.000	0.000	0.000	---
11/22/25	0.222	0.222	0.000	0.000	0.000	0.000	0.000	---
11/23/25	0.161	0.161	0.000	0.000	0.000	0.000	0.000	---
11/24/25	0.202	0.202	0.712	0.712	0.000	0.000	0.000	---
11/25/25	0.202	0.202	0.342	0.342	0.000	0.000	0.000	---
11/26/25	0.172	0.172	0.271	0.271	0.000	0.000	0.000	---
11/27/25	0.181	0.181	0.440	0.440	0.000	0.000	0.000	---
11/28/25	0.202	0.202	0.430	0.430	0.000	0.000	0.000	---
11/29/25	0.172	0.172	0.001	0.001	0.000	0.000	0.000	---
11/30/25	0.161	0.161	0.000	0.000	0.000	0.000	0.000	---
Total (MG)	4.014	4.014	10.482	10.482	0.000	0.000	0.000	0.000
Highest	0.222	0.222	0.862	0.862	0.000	0.000	0.000	---
Average	0.134	0.134	0.349	0.349	0.000	0.000	0.000	0.000
Lowest	0.050	0.050	0.000	0.000	0.000	0.000	0.000	---

Combined Water Production


Past 12 Months



Date	WP1 Raw	WP2 Raw	WP3 Raw	Combined Raw	WP1 Finished	WP2 Finished	WP3 Finished	Combined Finished
Dec, 2024	15.482	---	21.496	36.978	14.160	---	21.328	35.489
Jan, 2025	11.775	---	23.728	35.503	10.690	---	23.098	33.788
Feb, 2025	8.754	---	22.587	31.341	7.994	---	22.296	30.290
Mar, 2025	12.710	---	29.489	42.199	11.754	---	29.025	40.779
Apr, 2025	11.366	---	32.828	44.194	10.450	---	32.365	42.815
May, 2025	16.914	---	29.624	46.538	15.540	---	29.093	44.633
Jun, 2025	-2.470	---	29.157	26.687	18.580	---	28.701	47.281
Jul, 2025	6.585	---	-2806.508	-2799.923	17.582	---	26.354	43.936
Aug, 2025	24.146	---	0.000	24.146	22.213	---	32.716	54.929
Sep, 2025	22.336	---	0.000	22.336	19.269	---	30.723	49.992
Oct, 2025	23.285	---	2802.506	2825.790	20.351	---	31.606	51.957
Nov, 2025	20.281	---	0.000	20.281	17.692	---	-2807.222	-2789.530
Total (MG)	171.163	0.000	184.908	356.070	186.276	0.000	-2499.917	-2313.641
Highest	24.146	---	2802.506	2825.790	22.213	---	32.716	54.929
Average	14.264	0.000	15.409	29.673	15.523	0.000	-208.326	-192.803
Lowest	-2.470	---	-2806.508	-2799.923	7.994	---	-2807.222	-2789.530

Water Plant 1 Water Production

Past 12 Months




Date	WP1 Raw	WP1 Clarifier A	WP1 Clarifier B	WP1 Finished	WP1 Process Loss	WP1 Efficiency
Dec, 2024	15.482	8.354	7.137	14.160	1.322	91%
Jan, 2025	11.775	2.509	9.264	10.690	1.085	91%
Feb, 2025	8.754	0.000	8.753	7.994	0.760	91%
Mar, 2025	12.710	0.001	12.709	11.754	0.956	92%
Apr, 2025	11.366	0.000	11.366	10.450	0.916	92%
May, 2025	16.914	0.000	16.914	15.540	1.374	92%
Jun, 2025	-2.470	0.000	-2.471	18.580	-21.050	-752%
Jul, 2025	6.585	0.895	5.684	17.582	-10.997	267%
Aug, 2025	24.146	9.121	15.022	22.213	1.933	92%
Sep, 2025	22.336	12.674	9.636	19.269	3.067	86%
Oct, 2025	23.285	14.266	9.023	20.351	2.933	87%
Nov, 2025	20.281	15.311	4.976	17.692	2.589	87%
Total (MG)	171.163	63.131	108.014	186.276	-15.113	-
Highest	24.146	15.311	16.914	22.213	-	-
Average	14.264	5.261	9.001	15.523	-	109%
Lowest	-2.470	0.000	-2.471	7.994	-	-

November 2025

Water Plant 2 Water Production

Past 12 Months




Date	WP2 Raw	To Lohmans	To Golfball	From Golfball	WP2 Finished	WP2 Process Loss	WP2 Efficiency
Dec, 2024	---	---	---	---	---	---	---%
Jan, 2025	---	---	---	---	---	---	---%
Feb, 2025	---	---	---	---	---	---	---%
Mar, 2025	---	---	---	---	---	---	---%
Apr, 2025	---	---	---	---	---	---	---%
May, 2025	---	---	---	---	---	---	---%
Jun, 2025	---	---	---	---	---	---	---%
Jul, 2025	---	---	---	---	---	---	---%
Aug, 2025	---	---	---	---	---	---	---%
Sep, 2025	---	---	---	---	---	---	---%
Oct, 2025	---	---	---	---	---	---	---%
Nov, 2025	---	---	---	---	---	---	---%
Total (MG)	0.000	0.000	0.000	0.000	0.000	0.000	-
Highest	---	---	---	---	---	-	-
Average	0.000	0.000	0.000	0.000	0.000	-	∞%
Lowest	---	---	---	---	---	-	-

November 2025

Water Plant 3 Water Production

Past 12 Months




Date	WP3 Raw	WP3 Unit 1	WP3 Decant	WP3 Backwash	WP3 Finished	WP3 Process Loss	WP3 Efficiency
Dec, 2024	21.496	22.048	0.000	0.422	21.328	0.168	99%
Jan, 2025	23.728	24.508	0.000	0.790	23.098	0.630	97%
Feb, 2025	22.587	23.460	0.000	0.816	22.296	0.291	99%
Mar, 2025	29.489	30.039	0.000	0.734	29.025	0.464	98%
Apr, 2025	32.828	33.456	0.000	0.740	32.365	0.463	99%
May, 2025	29.624	30.498	0.000	0.910	29.093	0.531	98%
Jun, 2025	29.157	29.916	0.000	0.748	28.701	0.456	98%
Jul, 2025	-2806.508	27.328	0.000	0.685	26.354	-2832.862	-1%
Aug, 2025	0.000	34.100	0.000	0.822	32.716	-32.716	∞%
Sep, 2025	0.000	31.774	0.000	0.755	30.723	-30.723	∞%
Oct, 2025	2802.506	32.620	2803.611	0.741	31.606	2770.900	1%
Nov, 2025	0.000	24.799	1.416	0.581	-2807.222	2807.222	-∞%
Total (MG)	184.908	344.548	2805.027	8.745	-2499.917	2684.824	-
Highest	2802.506	34.100	2803.611	0.910	32.716	-	-
Average	15.409	28.712	233.752	0.729	-208.326	-	-1352%
Lowest	-2806.508	22.048	0.000	0.422	-2807.222	-	-

November 2025

Waste Water Treatment


Past 12 Months



Date	WWTP Treated	LVGC Permit	Cedar Breaks Permit	WWTP Permit	Reclaimed Effluent 210A Permit
Dec, 2024	17.160	2.608	23.415	17.160	0.000
Jan, 2025	16.439	2.218	25.795	16.440	0.000
Feb, 2025	15.340	2.561	18.584	15.340	0.000
Mar, 2025	18.390	0.539	23.397	18.390	0.000
Apr, 2025	18.953	1.552	21.261	18.952	0.000
May, 2025	20.274	1.594	23.884	20.275	0.000
Jun, 2025	19.140	2.026	23.196	19.140	0.000
Jul, 2025	20.957	1.995	23.339	20.956	0.000
Aug, 2025	20.251	2.483	25.420	20.251	0.000
Sep, 2025	19.392	2.313	19.837	19.392	0.000
Oct, 2025	18.454	5.370	15.485	18.450	0.000
Nov, 2025	16.300	4.014	10.482	16.300	0.000
Total (MG)	221.050	29.272	254.094	221.046	0.000
Highest	20.957	5.370	25.795	20.956	0.000
Average	18.421	2.439	21.175	18.421	0.000
Lowest	15.340	0.539	10.482	15.340	0.000

Effluent Disposal


Past 12 Months



Date	LVGC Usage	LVGC Permit	Cedar Brks. Usage	Cedar Brks. Permit	HLGC Usage	Reclaimed E 210A Permit	LVGC Lake Water	HLGC Lake Water
Dec, 2024	2.605	2.608	23.415	23.415	0.000	0.000	0.000	---
Jan, 2025	2.221	2.218	25.795	25.795	0.000	0.000	0.000	---
Feb, 2025	2.561	2.561	18.584	18.584	0.000	0.000	0.000	---
Mar, 2025	0.539	0.539	23.397	23.397	0.000	0.000	0.000	---
Apr, 2025	1.552	1.552	21.261	21.261	0.000	0.000	0.000	---
May, 2025	1.594	1.594	23.884	23.884	0.000	0.000	0.000	---
Jun, 2025	2.026	2.026	23.196	23.196	0.000	0.000	0.000	---
Jul, 2025	1.995	1.995	23.339	23.339	0.000	0.000	0.000	---
Aug, 2025	2.483	2.483	25.420	25.420	0.000	0.000	0.000	---
Sep, 2025	2.313	2.313	19.837	19.837	0.000	0.000	0.000	---
Oct, 2025	5.370	5.370	15.485	15.485	0.000	0.000	0.000	---
Nov, 2025	4.014	4.014	10.482	10.482	0.000	0.000	0.000	---
Total (MG)	29.272	29.272	254.094	254.094	0.000	0.000	0.000	0.000
Highest	5.370	5.370	25.795	25.795	0.000	0.000	0.000	---
Average	2.439	2.439	21.175	21.175	0.000	0.000	0.000	0.000
Lowest	0.539	0.539	10.482	10.482	0.000	0.000	0.000	---

Combined Water Production

5 Year Average Daily Production




Month	Year - 4	Year - 3	Year - 2	Last Year	This Year
Jan	0.888	1.027	1.118	1.092	1.090
Feb	1.030	1.059	1.073	1.052	1.082
Mar	1.039	1.217	1.246	1.226	1.315
Apr	1.285	1.541	1.205	1.331	1.427
May	1.149	1.744	1.243	1.233	1.440
Jun	1.330	1.982	1.796	1.461	1.576
Jul	1.407	2.158	2.233	1.559	1.417
Aug	1.642	1.905	1.563	1.823	1.772
Sep	1.492	1.652	1.400	1.595	1.724
Oct	1.365	1.594	1.133	1.674	1.676
Nov	1.153	1.144	1.166	1.345	-92.984
Dec	1.105	1.108	1.107	1.145	—

Highest	1.642	2.158	2.233	1.823	1.772
Average	1.240	1.511	1.357	1.378	-7.133
Lowest	0.888	1.027	1.073	1.052	-92.984

Waste Water Treatment

5 Year Average Daily Treated



Month	Year - 4	Year - 3	Year - 2	Last Year	This Year
Jan	0.456	0.385	0.064	0.523	0.530
Feb	0.493	0.425	0.000	0.528	0.548
Mar	0.396	0.407	0.078	0.543	0.593
Apr	0.392	0.477	0.559	0.583	0.632
May	0.503	0.511	0.648	0.649	0.654
Jun	0.506	0.499	0.675	0.648	0.638
Jul	0.510	0.502	0.690	0.631	0.676
Aug	0.503	0.494	0.620	0.576	0.653
Sep	0.469	0.443	0.612	0.554	0.669
Oct	0.451	0.422	0.557	0.507	0.595
Nov	0.409	0.351	0.523	0.568	0.543
Dec	0.410	0.343	0.478	0.554	—

Highest	0.510	0.511	0.690	0.649	0.676
Average	0.458	0.438	0.459	0.572	0.612
Lowest	0.392	0.343	0.000	0.507	0.530

Utilities Department



MONTHLY UTILITIES OPERATIONS REPORT

Reporting Date: November 2025

During the month of November 2025, the Utilities Department continued to make steady progress on several core operational programs essential to maintaining reliable water and wastewater service throughout the community. Ongoing systemwide efforts included fire hydrant inspections, valve testing in preparation for future replacements, routine manhole inspections, and smoke testing with associated repairs to identify and address inflow and infiltration in the sewer system. Staff also provided continued operational support at the Cedar Breaks Effluent Disposal Plant and advanced work on the WTP1 pump house 2" tap project. Regular vehicle and equipment maintenance was performed every Thursday to ensure all fleet and field tools remained in proper working condition for daily operations.

In addition to routine programs, crews completed a range of location-specific tasks involving both planned work and response to service needs. Service installations remained active at 2503 Patriot Drive, where both the water and sewer service installations are still in progress, while at 6709 Alta Vista the water service installation was completed, and sewer work continues. Drainage assistance was also a major focus for the month, with improvements ongoing at 4071 Outpost Trace and completed at Live Oak, 21673 High Drive, and 6103 Lakeshore Drive. The department responded to several sewer and water system issues, successfully completing repairs at 5206 Country Club Drive, 6000 Cimmaron Trail, 20904 Northland Drive, and 7202 Spanish Oak Drive. Additional sewer work at 3004 Davenport Cove was completed. Crews also addressed and completed a WWTP effluent leak repair and a clarifier valve replacement at WTP1, further strengthening treatment plant reliability and compliance. Overall, November reflected consistent productivity across all divisions, with field teams addressing essential maintenance, supporting plant operations, and completing several critical infrastructure repairs and improvements.



Fleet Events By Date Range

Lago Vista

Date Range: 11/1/2025 - 11/30/2025

Date: 11/26/2025 **Status:** Complete **Assigned To:** Joel Peer

Event ID: 1567 **Event Type:** Service **Work Order ID:**

Feature ID: Ford F250 4x4 Crew Cab **Feature Class:** Fleet Unit **Fee:**

Note: Replaced All (x4) Brake pads. Cleaned calipers and rotors.

Date: 11/24/2025 **Status:** Complete **Assigned To:** Joel Peer

Event ID: 6019 **Event Type:** Other **Work Order ID:**

Feature ID: Chevy 2500 Pickup **Feature Class:** Fleet Unit **Fee:**

Note: removed and replaced the lock mechanism on upper tool boxes. new locks installed and adjusted.

Date: 11/26/2025 **Status:** Complete **Assigned To:** Joel Peer

Event ID: 3011 **Event Type:** Maintenance **Work Order ID:**

Feature ID: Ford F250 4x4 Crew Cab **Feature Class:** Fleet Unit **Fee:**

Note: removed and installed new tires. balanced and tpms sensors replaced. passenger side rear rim may be bent. greg was informed.

Date: 11/13/2025 **Status:** Complete **Assigned To:** Joel Peer

Event ID: 6713 **Event Type:** Service **Work Order ID:**

Feature ID: Chevy 2500 Pickup **Feature Class:** Fleet Unit **Fee:**

Note: towed to phoenix automotive for repair. diagnostic done and concluded it needed a new oil pump. approved and repaired.

Date: 11/10/2025 **Status:** Complete **Assigned To:** Joel Peer

Event ID: 7014 **Event Type:** Maintenance **Work Order ID:**

Feature ID: Ford F250 Pickup **Feature Class:** Fleet Unit **Fee:**

Note: removed and replaced driver side reverse light bulb

Date: 11/4/2025 **Status:** Complete **Assigned To:** Joseth Castro

Event ID: Daily Vehicle Inspection 2024 **Event Type:** Other **Work Order ID:**

Feature ID: Ford F750 Dump Truck **Feature Class:** Fleet Unit **Fee:**

Note:

Date: 11/4/2025 **Status:** Complete **Assigned To:** Joseth Castro

Event ID: 1562 **Event Type:** Maintenance **Work Order ID:**

Feature ID: Freightliner FL60 Water Truck **Feature Class:** Fleet Unit **Fee:**

Note: Replaced water pump, (x1) 3" coupling & gasket, (x1) 4" coupling & gasket.

Date: 11/4/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: 6713	Event Type: Other	Work Order ID:
Feature ID: Chevy 2500 Pickup	Feature Class: Fleet Unit	Fee:
Note: no oil pressure had trucked towed to phonix automotive. repalced oil pressure sending unit.		

Date: 11/11/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: Daily Vehicle Inspection 2025	Event Type: Other	Work Order ID:
Feature ID: Chevy Silverado Double Cab Pickup	Feature Class: Fleet Unit	Fee:
Note:		

Date: 11/10/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: 6019	Event Type: Service	Work Order ID:
Feature ID: Chevy 2500 Pickup	Feature Class: Fleet Unit	Fee:
Note: removed and replaced front wheel bearings hubs on front of truck, also adjusted the brakes.		

Date: 11/4/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: Dailty Vehicle Inspection 2024	Event Type: Other	Work Order ID:
Feature ID: Chevy Silverado Double Cab Pickup	Feature Class: Fleet Unit	Fee:
Note:		

Date: 11/5/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: 3403	Event Type: Maintenance	Work Order ID:
Feature ID: Ford Truck	Feature Class: Fleet Unit	Fee:
Note: replaced old battery and installed new batter.		

Date: 11/3/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: Daily Vehicle Inspection 2025	Event Type: Other	Work Order ID:
Feature ID: Chevy 2500 Pickup	Feature Class: Fleet Unit	Fee:
Note:		

Date: 11/10/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: Daily Vehicle Inspection 2025	Event Type: Other	Work Order ID:
Feature ID: Ford F750 Dump Truck	Feature Class: Fleet Unit	Fee:
Note:		

Date: 11/3/2025 **Status:** Complete **Assigned To:** Joseth Castro
Event ID: Daily Vehicle Inspection 2024 **Event Type:** Other **Work Order ID:**
Feature ID: Chevy 2500 Pickup **Feature Class:** Fleet Unit **Fee:**
Note:

Date: 11/11/2025 **Status:** Complete **Assigned To:** Joseth Castro
Event ID: Daily Vehicle Inspection 2024 **Event Type:** Other **Work Order ID:**
Feature ID: Chevy Silverado Double Cab Pickup **Feature Class:** Fleet Unit **Fee:**
Note:

Date: 11/11/2025 **Status:** Complete **Assigned To:** Joseth Castro
Event ID: Daily Vehicle Inspection 2025 **Event Type:** Other **Work Order ID:**
Feature ID: GMC SERRIA **Feature Class:** Fleet Unit **Fee:**
Note:

Date: 11/11/2025 **Status:** Complete **Assigned To:** Joseth Castro
Event ID: Daily Vehicle Inspection 2024 **Event Type:** Other **Work Order ID:**
Feature ID: Chevy 2500 Pickup **Feature Class:** Fleet Unit **Fee:**
Note:

Date: 11/13/2025 **Status:** Complete **Assigned To:** Joseth Castro
Event ID: 3005 **Event Type:** Maintenance **Work Order ID:**
Feature ID: Chevy 3500 Silverado (Dump, Small) **Feature Class:** Fleet Unit **Fee:**
Note: weak alternator removed and replaced

Date: 11/26/2025 **Status:** Complete **Assigned To:** Joseth Castro
Event ID: 1565 **Event Type:** Maintenance **Work Order ID:**
Feature ID: Chevy 2500 Pickup **Feature Class:** Fleet Unit **Fee:**
Note: Changed Oil & filter. Checked all other fluids. Reset meter.

Date: 11/4/2025 **Status:** Complete **Assigned To:** Joseth Castro
Event ID: Daily Vehicle Inspection 2025 **Event Type:** Other **Work Order ID:**
Feature ID: 2ND gmc serria **Feature Class:** Fleet Unit **Fee:**
Note:

Date: 11/4/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: Daily Vehicle Inspection 2025	Event Type: Other	Work Order ID:
Feature ID: Chevy Silverado Double Cab Pickup	Feature Class: Fleet Unit	Fee:
Note:		

Date: 11/26/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: 1568	Event Type: Maintenance	Work Order ID:
Feature ID: john deere #2	Feature Class: Fleet Unit	Fee:
Note: Replaced All (x4) tires		

Date: 11/5/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: 1561	Event Type: Service	Work Order ID:
Feature ID: John Deere Backhoe 310SJ Loader/Clamshell	Feature Class: Fleet Unit	Fee:
Note: Preformed 5 point inspection. Changed oil & filter. Changed x2 both fuel filters. Fixed cluster gauge.		

Date: 11/11/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: Daily Vehicle Inspection 2024	Event Type: Other	Work Order ID:
Feature ID: GMC SERRIA	Feature Class: Fleet Unit	Fee:
Note:		

Date: 11/11/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: Daily Vehicle Inspection 2025	Event Type: Other	Work Order ID:
Feature ID: Chevy 2500 Pickup	Feature Class: Fleet Unit	Fee:
Note:		

Date: 11/26/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: 1566	Event Type: Service	Work Order ID:
Feature ID: Ford F250 4x4 Crew Cab	Feature Class: Fleet Unit	Fee:
Note: Replaced all (x4) tires, replaced all (x4) TPMS and reprogram to truck.		

Date: 11/10/2025	Status: Complete	Assigned To: Joseth Castro
Event ID: 6006	Event Type: Maintenance	Work Order ID:
Feature ID: Ford F250 Pickup	Feature Class: Fleet Unit	Fee:
Note: removed and replaced wiper blades		

	Total	28
--	--------------	----



Work Management Requests

Lago Vista

Date Range: 11/1/2025 - 11/30/2025

Start Date	End Date	Status	Request ID	Type	Sub Type	Assigned To
11/25/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SEWER LEAK) 6000 CIMMARON TRL	Utilities	Sewer Leak	Benjamin Moore
11/24/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(FIRE HYDRANT REPLACEMENT) 21200 OAK DALE DR	Utilities	FH Issue/Replacement	Luis Mendoza
11/24/2025 12:00 AM	12/11/2025 12:00 AM	In Progress	TRUCK # 6021 TRUCK IS LEAKING OR BURNING OIL	Utilities	Other	Joeth Castro
11/24/2025 12:00 AM	12/8/2025 12:00 AM	In Progress	(METER SET) 7324 DESERT NEEDLE DR	Utilities	Other	Henry Noble
11/20/2025 12:00 AM	11/24/2025 12:00 AM	In Progress	TRUCK # 7015 NEEDS WINDSHIELD WIPERS	Utilities	Other	Joel Peer
11/20/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(WATER LEAK) 7202 SPANISH OAK DR	Utilities	Water Leak	Benjamin Moore
11/19/2025 12:00 AM	11/20/2025 12:00 AM	Complete	TRUCK # 7019 FRONT DRIVERS HUB BEARING NOISE	Utilities	Other	Joel Peer
11/19/2025 12:00 AM	11/20/2025 12:00 AM	In Progress	(WATER LEAK) 20904 NORTHLAND DR	Utilities	Water Leak	Benjamin Moore
11/19/2025 12:00 AM	11/20/2025 12:00 AM	In Progress	(WATER LEAK) WTP1 PUMP HOUSE	Utilities	Other	Benjamin Moore
11/19/2025 12:00 AM	11/20/2025 12:00 AM	In Progress	(SEWER ISSUE) 3004 DAVENPORT CV	Utilities	Other	Benjamin Moore
11/18/2025 12:00 AM	11/19/2025 12:00 AM	In Progress	(SEWER ISSUE) 7205 COMSTOCK CV	Utilities	Other	Benjamin Moore
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 5613 Club House Dr	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Service Repair 5402 Country Club Dr	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 5919 Lago Vista Way	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 20615 Dawn Dr	Utilities	Other	Luis Mendoza

Start Date	End Date	Status	Request ID	Type	Sub Type	Assigned To
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm Bonanza & Canyon	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Repair 20502 Bonanza	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 5500 Arrowhead Dr	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Service Repair Kiowa Cv	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Repair City Hall Court	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 5607 Club House Dr	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Repair 20000 Bonanza	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/20/2025 12:00 AM	In Progress	TRUCK # 6006 (CHECK DRIVER SIDE FRONT DRAGGING AT TIMES)	Utilities	Other	Joeth Castro
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 21201 Kiowa Cv 2	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 5506 Arrowhead Dr	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Mnahole Needs Diaphragm 21201 Kiowa Cv 1	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 5100 Country Club Dr	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 4720 Country Club Dr	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Repair 5211 Country Club Dr	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm City Hall Court	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 4901 Green Shore Circle Back of Lot	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Service Repair 5604 Club House Dr	Utilities	Other	Luis Mendoza

Start Date	End Date	Status	Request ID	Type	Sub Type	Assigned To
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Service Repair 4803 Turnback	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 4904 Turnback	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/20/2025 12:00 AM	Complete	(DRAINAGE ASSIST) 6103 LAKESHORE DR	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Service Repair 21201 Kiowa Cv	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Repair Mechanic Shop outside fence	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 5802 Thunderbird St	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 5800 Club House Dr	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/20/2025 12:00 AM	In Progress	(CONCRETE APRON AND VALVE LID REPLACEMENTS) INTERSECTION OF POKEALONG AND PARK DR	Utilities	Other	Benjamin Moore
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 5302 Arrowhead Dr	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Repair No Address (Ben's Crew)	Utilities	Other	Luis Mendoza
11/17/2025 12:00 AM	11/25/2025 12:00 AM	In Progress	(SMOKE TEST) Manhole Needs Diaphragm 5003 Green Shore Circle	Utilities	Other	Luis Mendoza
11/10/2025 12:00 AM	11/13/2025 12:00 AM	Complete	(SMOKE TEST) SERVICE REPIAR 3611 MT. LAUREL RD	Utilities	Other	Luis Mendoza
11/10/2025 12:00 AM	11/13/2025 12:00 AM	Complete	(SMOKE TEST) SERVICE REPAIR 4413 RIMROCK DR	Utilities	Other	Luis Mendoza
11/10/2025 12:00 AM	11/13/2025 12:00 AM	Complete	(SMOKE TEST) SERVICE REPAIR 3712 PARLIAMENT CV	Utilities	Other	Luis Mendoza
11/10/2025 12:00 AM	11/13/2025 12:00 AM	Complete	(SMOKE TEST) SERVICE REPAIR 21432 LAKE FRONT DR	Utilities	Other	Luis Mendoza
11/10/2025 12:00 AM	11/13/2025 12:00 AM	Complete	(SMOKE TEST) SERVICE REPAIR 21632 HIGH DR	Utilities	Other	Luis Mendoza
11/10/2025 12:00 AM	11/13/2025 12:00 AM	Complete	(SMOKE TEST) 4306 RIMROCK CT	Utilities	Other	Luis Mendoza

Start Date	End Date	Status	Request ID	Type	Sub Type	Assigned To
11/10/2025 12:00 AM	11/13/2025 12:00 AM	Complete	(SMOKE TEST) SERVICE REPAIR 21631 HIGH DR	Utilities	Other	Luis Mendoza
11/10/2025 12:00 AM	11/13/2025 12:00 AM	Complete	(SMOKE TEST) SERVICE REPAIR 4502 RIMROCK DR	Utilities	Other	Luis Mendoza
11/10/2025 12:00 AM	11/11/2025 12:00 AM	Complete	TRUCK # 6019 BRAKES ARE SQUEALING	Utilities	Other	Joeth Castro
11/5/2025 12:00 AM	11/26/2025 12:00 AM	Complete	(DRAINAGE ASSIST) 21673 HIGH DR	Utilities	Other	Luis Mendoza
11/5/2025 12:00 AM	11/12/2025 12:00 AM	Complete	(METER SET) 6709 ALTA VISTA	Utilities	Other	Henry Noble
11/5/2025 12:00 AM	11/10/2025 12:00 AM	Complete	(METER SET) 21009 POST OAK DR	Utilities	Other	Henry Noble
11/5/2025 12:00 AM	11/6/2025 12:00 AM	In Progress	(2" TAP AT PUMP HOUSE) PUMP HOUSE	Utilities	Other	Benjamin Moore
11/5/2025 12:00 AM	11/26/2025 12:00 AM	In Progress	(DRAINAGE ASSIST) LIVE OAK AND DEEPWOOD	Utilities	Other	Benjamin Moore
11/3/2025 12:00 AM	11/6/2025 12:00 AM	Complete	1198	Utilities	Other	Luis Mendoza
11/3/2025 12:00 AM	11/6/2025 12:00 AM	Complete	(SMOKE TEST) MANHOLE REPAIR 21623 HIGH DR	Utilities	Other	Luis Mendoza
11/3/2025 12:00 AM	11/6/2025 12:00 AM	Complete	(SMOKE TEST) SERVICE REPAIR 3600 PARLIAMENT CV	Utilities	Other	Luis Mendoza
11/3/2025 12:00 AM	11/6/2025 12:00 AM	Complete	(SMOKE TEST) MANHOLE REPAIR 3101-3103 POE CV A	Utilities	Other	Luis Mendoza
11/3/2025 12:00 AM	11/6/2025 12:00 AM	Complete	(SMOKE TEST) MANHOLE REPAIR PLYMOUTH CV	Utilities	Other	Luis Mendoza
11/3/2025 12:00 AM	11/6/2025 12:00 AM	Complete	(SMOKE TEST) MANHOLE REPAIR (3204 PLYMOUTH CV 2)	Utilities	Other	Luis Mendoza
11/3/2025 12:00 AM	11/6/2025 12:00 AM	Complete	(SMOKE TEST) MANHOLE REPAIR 3101-3103 POE CV B	Utilities	Other	Luis Mendoza
				Total	64	

Streets

Department



Work Management Requests

Lago Vista

Date Range: 11/1/2025 - 11/30/2025

Start Date	End Date	Status	Request ID	Type	Sub Type	Assigned To
11/27/2025 12:00 AM	11/27/2025 12:00 AM	Complete	dead deer	Streets	Deer Removal	Gregg Meredith
11/24/2025 12:00 AM	11/24/2025 12:00 AM	Complete	dead deer	Streets	Deer Removal	Gregg Meredith
11/24/2025 12:00 AM		Complete	Dead deer	Streets	Deer Removal	Gregg Meredith
11/18/2025 12:00 AM	11/18/2025 12:00 AM	Complete	Sign order	Streets	Signs	Gregg Meredith
11/18/2025 12:00 AM	11/18/2025 12:00 AM	Complete	dead possum	Streets	Other	Gregg Meredith
11/17/2025 12:00 AM	11/17/2025 12:00 AM	Complete	Dead deer	Streets	Deer Removal	Gregg Meredith
11/17/2025 12:00 AM	11/17/2025 12:00 AM	Complete	Dead deer	Streets	Deer Removal	Gregg Meredith
11/17/2025 12:00 AM	11/17/2025 12:00 AM	Complete	Dead deer	Streets	Deer Removal	Gregg Meredith
11/17/2025 12:00 AM	11/17/2025 12:00 AM	Complete	Dead deer	Streets	Deer Removal	Gregg Meredith
11/17/2025 12:00 AM	11/17/2025 12:00 AM	Complete	Dead deer	Streets	Deer Removal	Gregg Meredith
11/14/2025 12:00 AM	11/14/2025 12:00 AM	Complete	dead deer	Streets	Deer Removal	Gregg Meredith
11/12/2025 12:00 AM	11/12/2025 12:00 AM	Complete	dead deer	Streets	Deer Removal	Gregg Meredith
11/12/2025 12:00 AM	11/17/2025 12:00 AM	Complete	Christmas light	Streets	Other	Ulysses Gruver
11/12/2025 12:00 AM	11/12/2025 12:00 AM	Complete	remove damage guard	Streets	Other	Gregg Meredith
11/10/2025 12:00 AM	11/18/2025 12:00 AM	Complete	Christmas tree	Streets	Other	Gregg Meredith

Start Date	End Date	Status	Request ID	Type	Sub Type	Assigned To
11/5/2025 12:00 AM	11/5/2025 12:00 AM	Complete	Brush collection	Streets	Other	Ulysses Gruver
11/4/2025 12:00 AM	11/4/2025 12:00 AM	Complete	Dead deer	Streets	Deer Removal	Gregg Meredith
11/4/2025 12:00 AM	11/4/2025 12:00 AM	Complete	Dead deer	Streets	Deer Removal	Gregg Meredith
11/3/2025 12:00 AM	11/5/2025 12:00 AM	Complete	Christmas lights	Streets	Other	Gregg Meredith
				Total	19	

CIP

Projects



Public Works

CIP Monthly Report

November 2025

Street Resurfacing Project Phase 2B

Project has been completed.

Sunset Park Drive

Project has been completed.

Wastewater Treatment Plant (WWTP) Expansion

The 30% design documents are currently on hold pending revisions to the project scope. The City is coordinating with KPA Engineering to conduct a third-party review of the structural components of the existing plant.

Lift Station Rehabilitation

The project remains in the design phase, which includes preliminary design coordination and surveying efforts for each lift station.

Golf Course Irrigation

The 100% design drawings and specification have been submitted, and the project is out for bid.

Effluent Pond

Pond #2 has been completed final walkthrough is scheduled for Mid-December. Pond #17 reconstruction will be placed on hold until the golf course irrigation is completed.

Water Treatment Plant No. 3

City staff are verifying system capacities and evaluating future growth projections. This effort includes coordination with active developers to gather anticipated water demand data over the next several years to determine appropriate timing for design and construction.

Citywide Drainage Study

A preliminary drainage study is underway in partnership with Freese and Nichols. City staff have identified key locations experiencing stormwater issues and provided this information to the consultant. Staff are currently awaiting a proposal and cost estimate from Freese and Nichols to proceed with the study.